BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the Work of :	"Consultancy Services for Preparation of Detailed Project Report including Design, Estimation and Survey Report and Preparation BOQ for the Work of Restoration and Improvements of roads and drains in A Y R Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads,BTS Village,Vishveshwaraiah village,Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 &14 Shettihalli.".
2	Sanctioned Estimate No. And Date	**JOB NO - 012-23-000001**
3	Name of the Consultancy:	**Sri Kotresh H (M/s. Sri Sai Consultants)**
4	Time Stipulated for Completion of the work :	04.10.2021
5	Date of Commencement of Work	02.09.2021
6	Actual Date of Completion Work :	04.10.2021
7	Measurement record	03.10.2022
	M.B No	4904/16-17
	Page No	490398
8	Name of the Office/Officials incharge of the work	AEE - Shetty halli sub division
	Asst. Exe. Engineer	Krishna murthy,(Incharge) Ward no-12,Dasarahalli.
	Asst. Engineer	Krishna murthy,Ward no-12,Dasarahalli.

Estiamte Amount/Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
1350000.00	1350000.00	—	—	—

1. Certified that the above work has been completed within the stipulated time Snoted in entrustment.

2.Certified that the above work has been executed by the Consultant Satisfactorily.

Assistant Engineer
Ward No-12

Assistant Executive Engineer
Shettyhalli Sub Division

Executive Engineer
Dasarahalli Division Dasarahalli Zone

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು